

URBAN IMPROVEMENT TRUST, ALWAR
(Monthly Progress Report upto February 2026)

Running & Sanctioned & Pending liabilities of Work Executive Engineer Wise

Executive Engineer: Sh. Ashok Kumar Madan

Div. Third

07.02.2026

S. No.	Name of Work	Name of Firm	A&F Amount in Lacs	Work order		Date of		Expenditur Total (10+11)	Pending liability	Remark		
				Amount in Lacs	Date	Start	Comp.					
1	2	4	5	6	7	8	9	10	11			
	Regular Works											
	A.En Dharmendra Yadav (JEN. Sonam Bansal)											
	Annual Works											
1	Maintenance and Cleaning work of Community Centre, Dhobi Ghatta, Alwar. (Annual Contract 2025-26)	M/s Ajay Kumar	1.20	1.02	2953 20.06.2025	30.06.2025	29.06.2026		1.02	Work in progress		
2	Maintenance and Cleaning work of Community Centre, Hasan Kha Mewat nagar, Alwar(Annual Contract 2025-26)	M/s Ajay Kumar	3.05	1.67	2949 20.06.2025	30.06.2025	29.06.2026		1.67	Work in progress		
3	Cleaning and maintenance of Community Centre , Budh Vihar, Alwar. (Annual Contract 2025-26)	M/s Ajay Kumar	3.05	1.56	2572 20.06.2025	30.06.2025	29.06.2026		1.56	Work in progress		
4	Maintenance, Cleaning and Security of Hasan Kha Mewat nagar Block- A, D and C parks of EE-III area, Alwar. (Annual Contract 2025-26)	M/s Ajay Kumar	5.00	4.09	2967 20.06.2025	30.06.2025	29.06.2026		4.09	Work in progress		
5	Cleaning and maintenance of Sewer Line in EVWS Qtr. and A-Block Double Story Qtrs at Budh Vihar Alwar (Annual Contract 2025-26)	M/s Ajay Kumar	2.34	1.25	15751921 09.06.2025	19.06.2025	18.06.2026		1.25	Work in progress		
	Construction of CC road in area of EE-III, Alwar.	M/s Anil Kumar Gupta	100.00	78.13	9583335 06.08.2024	16.08.2024	15.08.2025	16.18	61.95	Work in progress		
1	अलवर में विभिन्न पर्यटक स्थलों की ब्रॉडिंग के लिए फ्लैक्स, होडिंग बनाना और ठीक करना (वार्षिक अनुबंध 2023-24)	M/s Bharat Printing		17.55	14.92 9817027 16.08.2024	26.08.2024	25.08.2025		14.92	Work in progress		
2	Maintenance, Cleaning and Security of Budh Vihar, Block- D park of EE-III area, Alwar.	M/s Dhan Singh Baagwan	4.30	2.25	03.01.2025	13.01.2025	12.01.2026		2.25	Work in progress		
3	Construction of Drain at different places in EE-III Area (Annual Contract 2024-25)	M/s Choudhary Brothers	15.00	15.55	14014170 07.03.2025	17.03.2025	16.03.2026		15.55	Work in progress		
4	Crane, JCB, Tractor-Trolley with Labour arrangement in area of EE-III, UIT Alwar	M/s Star Const.	9.95	9.06	12827832 08.01.2025	18.01.2025	17.01.2026		9.06	Work in progress	Tendre in process	
5	Road patch repair work of area EE-III of UIT, Alwar. (Annual 2023-24)	M/s Ashok Kumar Modi	25.00	23.82	14893798 23.04.2025	03.05.2025	02.05.2026	6.77	17.05	Work in progress		
6	Fixing of Interlocking tiles in area of EE-III, UIT Alwar (Scheme and Non Scheme area)	M/s Arbin Construction	100.00	76.10	15169144 09.05.2025	19.05.2025	18.05.2026		76.10	Work in progress		
7	अधिकांश अभियन्ता द्वितीय एवं तृतीय के कार्यक्षेत्र में थरामोप्लास्ट पेटन्ट का कार्य (वार्षिक अनुबंध 2024-25)	M/s Anil Kumar Gupta		25.00	16.11 9582571 06.08.2024	16.08.2024	15.08.2025		16.11	Work in progress		
8	Providing and Fixing Open Air Gym Equipments in area of Executive Engineer -III, Alwar. (Annual Contract 2025-26)	M/s Sahilo World	10.00	8.97	6229-32 28.07.2025	07.08.2025	06.08.2026		8.97	Work in progress		

	एन0ई0बी0 ट्रॉसपोर्ट नगर में स्थित न्यास के डबल स्टोरी क्वार्टर में सीवर लाईन साफ-सफाई का कार्य।	M/s M K Contractor	1.44	1.19	31.01.2025	10.02.2025	09.02.2026		1.19	Work in progress			
1	शालीमार नगर योजना में सीवरेज लाइन एवं एसटीपी निर्माण कार्य।	M/s Malvika Technical Services	2433.00	2214.53	14704262 10.04.2025	20.04.2025	19.04.2027		2214.53	Work in progress			
2	विज्ञान नगर योजना में सीवरेज लाइन एवं एसटीपी निर्माण कार्य।	M/s Malvika Technical Services	2095.00	1818.57	14705563 10.04.2025	20.04.2025	19.04.2027		1818.57	Work in progress			
3	Development of various parks in Shalimar Nagar Alwar (Block A, B & E)	M/s Arbin Construction	47.90	38.18	14978351 01.05.2025	11.05.2025	10.11.2025	9.97	28.21	Work in progress			
4	Development of various parks in Vigyan Nagar Alwar (Block A, B & E)	M/s Arbin Construction	48.50	38.70	14940449 01.05.2025	11.05.2025	10.11.2025		38.70	Work in progress			
5	Construction of Nallah from Tijara ROB, Connecting to Telko Circle existing nallah, Alwar	M/s Ghasi Ram Gupta and Sons	226.20	190.83	15430310 21.05.2025	31.05.2025	28.02.2026		190.83	Work in progress			
6	Plantation and Maintenance (For 3 years) at road side and various parks in Shalimar Nagar, Alwar.	M/s Musscon Services	15.00	13.05	6245-48 28.07.2025	07.08.2025	06.12.2025		13.05	Work in progress			
7	Plantation and Maintenance (For 3 years) at road side and various parks in Vigyan Nagar, Alwar.	M/s Musscon Services	15.00	13.05	16958052 04.08.2025	14.08.2025	13.12.2025		13.05	Work in progress			
8	Development of various parks in Shalimar Nagar (Block B, C, D and E) Alwar.	M/s Sai Infratech	73.65	53.61	17565105 04.09.2025	14.09.2025	13.01.2026	6.44	47.17	Work in progress			
9	न्यास स्टेर मे ट्री गार्डस आपूर्ति कार्य (वर्ष 2025-26)	M/s Dhan Singh Baagwan	10.00	9.34	17179854 18.08.2025	28.08.2025	12.10.2025		9.34	Work in progress			
10	Cleaning of Main Road Culverts with Jetting cum Super Suction Machine, Alwar	M/s Kleenwel enviro engineering service	15.00	15.12	19886223 13.01.2026	23.01.2026	22.02.2026		15.12	Work Order Issue			
11	Costruction of CC road in Non scheme area East and west side of Tijara road	M/s Girish Kumar Gupta	50.00	35.70	12237-40 21.01.2026	31.01.2026	30.03.2026		35.70	Work Order Issue			
12	Construction of Entry Gate on Behror Road	M/s Anand Infraworks Private Limited	97.00	97.85	20287852 04.02.2026	14.02.2026	13.08.2026		97.85	Work Order Issue			
13	Construction of Entry Gate on Tijara-Bhiwadi Road	M/s Anand Infraworks Private Limited	97.00	97.85	20394023 06.02.2026	16.02.2026	15.08.2026		97.85	Work Order Issue			
	TOTAL		6377.14	5561.97					124.47	5437.50			
	Work under tender/ Work order process												
1	Providing and Fixing of playing equipments in various parks in area of Executive Engineer -III, Alwar. (Annual Contract)		25.00						25.00	Work Order iin Process			
2	Construction of one Class room with Varanda at Govt Girls Senior Secondary School, Shivaji Park, Alwar. (MLA LAD)		10.00						10.00	Work Order iin Process			
1	अधिशाषी अभियन्ता-तृतीय के क्षेत्र में टैन्ट व्यवस्था का कार्य।		10.00						10.00	Work order in process			
2	Divider, Footpath repair work in area of EE-III, Alwar. (Annual 2024-25)		10.00						10.00	Work order in process	Tendre in process		
3	Construction and Patch repair of WBM road in various area of EE-III, UIT, Alwar. (Annual Contract 2025-26)		25.00						25.00	Work order in process			
4	Development of Green Area and remaining Civil work in Central Park, Vigyan Nagar		30.00						30.00	Retender			
5	Construction of Boundary wall, fencing work, Barbed wire work and fixing of boards in area of ExEn II and III		50.00						50.00	Work order in process			
6	Construction of CC road in area of EE-III, UIT, Alwar (Annual Contract 2025-26)		100.00						100.00	Technical opened 28.01.2026			
	TOTAL		225.00	0.00					0.00	225.00			

