

URBAN IMPROVEMENT TRUST, ALWAR
(Monthly Progress Report upto January 2026)
Running & Sanctioned Work Executive Engineer Wise

Executive Engineer : Sh. Ashok Kumar Madan

Div. Second

15.01.2026

S. No.	Name of Work	Name of Firm	A&F Sanction	Work order		Date of		Expenditure (in Lacs)	P. Liability (5-9)	Remark
			Amount in Lacs	Amount in Lacs	Date	Start	Comp.	Total		
1	2	3	4	5	6	7	8	9	10	12
	A.En Sh. Vineet Kumar (JEN. Sh. Vineet Tiwari)									
	Annual Works									
1	Making and fixing of Flex, Hordings for Advertisement in area of EE-II, UIT Alwar.(Annual Contract 2023-24)	M/s Chhilwal Enterprises and M/s Bharat Printing Press	25.00	18.70	12945-48 27.02.2024 and 12949-52 27.02.2024	08.03.2024	07.03.2025	4.11	14.59	Work in progress
2	अधिशायी अभियन्ता-द्वितीय के क्षेत्र में फूटपाथ व ड्रिवाइडर मरम्मत का कार्य।	M/s Laxmikant Gupta	8.50	8.84	9551511 06.08.2024	16.08.2024	15.08.2025	3.47	5.37	Work in progress
3	अधिशायी अभियन्ता-द्वितीय के क्षेत्र में खेल उपकरण उपलब्ध कराने का कार्य।	M/s Sahilo World	10.00	10.00	9757054 13.08.2024	23.08.2024	22.08.2025	4.35	5.65	Work in progress
4	Repair and Development work of park in area of EE-II UIT Alwar. (Annual Contract 2024-25)	M/S Dhan singh Baagvan	10.00	8.50	9807722 14.08.2024	24.08.2024	23.08.2025	6.45	2.05	Work in progress
5	Maintenance and Security work of developed green area towards Railway Station in front of Nehru Park on Dayananad Marg, Alwar (Annual Contract)	M/S Dhan singh Baagvan	3.00	1.41	12304008 09.12.2024	19.12.2024	18.12.2025	1.41	0.00	Work in progress
6	Road patch repair work in area of EE-II of UIT, Alwar.(Annual Contract 2025-26)	M/s Ashok Kumar Modi	15.00	13.99	16165530 26.06.2025	06.07.2025	05.07.2026	10.32	3.67	Work in progress
7	Tent arrangement work in area of EE-II, UIT Alwar (Annual Contract 2025-26)	M/s M. K. Contractor	25.00	14.01	17433623 29.08.2025	08.09.2025	07.09.2026		14.01	Work in progress
8	Providing and fixing RCC Ferro Cover and Manhole Cover in area of EE-II, UIT Alwar. (Annual Contract 2025-26)	M/s Ashok Kumar Modi	12.35	14.13	17879975 19.09.2025	29.09.2025	28.09.2026		14.13	Work in progress
9	Repair and paint work on dividers in area of EE-II, UIT, Alwar. (Annual Contract 2025-26)	M/s Sanjay Cont.	5.00	4.50	16344110 04.07.2025	14.07.2025	13.07.2026		4.50	Work order issued Notice issued to contractor for start the work
10	Providing of Crane, JCB, tractor-Trolley with Labour in area of EE-II, UIT Alwar (Annual Contract 2025-26)	M/s Tota Construction Company	10.00	8.89	18936628 20.11.2025	30.11.2025	29.11.2026		8.89	Work in progress
11	Costruction of CC road in area of EE-II, UIT, Alwar.(Annual contract 2025-26)	M/s Surendra Kumar Meena	100.00	75.13	19940824 17.01.2026	27.01.2026	26.01.2027		75.13	Work order issued

0.1175

12	Construction and Patch repair of WBM road in various area of EE-II, UIT, Alwar. (Annual Contract 2025-26)	M/s Akhilesh Modi	10.00	8.62	20469693 11.02.2026	21.02.2026	20.02.2027		8.62	Work order issued
Regular Works										
1	कृष्ण कांत से बी0आर0 जाटव हाउस तक अतिथि भवन से महेन्द्र शर्मा हाउस जैन मंदिर वाली गली तक ओर शिव गारमेंट्स से इम्तियाज हाउस तक सी0सी0 रोड का निर्माण दयानगर कॉलोनी वार्ड न0 52 अलवर	M/s Yashwant Kumar Meena	20.15	14.17	12813027 03.01.2025	13.01.2025	12.04.2025		14.17	Notice issued to contractor for delay work Work completed, final bill in progress
2	राजीव गांधी सामान्य चिकित्सालय में ओ.पी.डी.भवन के रिनोवेशन का कार्य।	M/s Laxmikant Gupta	70.70	58.76	13451634 07.02.2025	17.02.2025	16.02.2026	20.06	38.70	Work in progress
3	Construction of Cycle Track from Agrasen Circle to Naman Hotel T-Point, Alwar.	M/s Yashwant Kumar Meena	92.30	66.05	11518-19 19.02.2025	01.03.2025	30.08.2025	39.79	26.26	Work in progress
4	Road widening and carpeting of road by paver finisher from Agrasen Circle to 200 Ft bypaas, Alwar	M/s Jagdish Prasad agarwal	398.00	344.26	14540536 02.04.2025	12.04.2025	11.01.2026	56.30	287.96	Work in progress
5	Construction of Food Street Near Kali Mori ROB parallel to Railway Boundary, Alwar.	M/s Yash Brothers	96.50	87.04	14539214 02.04.2025	12.04.2025	11.08.2025		87.04	Work in progress, Letter issued to contractor for slow progress
6	Construction of Food Street behind Krishi Upaj Mandi (East Side), Alwar.	M/s Ronak Sonwal Trading Company	99.94	91.99	14589879 03.04.2025	13.04.2025	12.08.2025	62.57	29.42	Work in progress
7	Construction of Sulabh complex in Pragati Complex, Alwar.	M/s Choudhary Brothers	25.90	25.42	15785544 10.06.2025	20.06.2025	19.12.2025	9.44	15.98	Work in progress
8	Costruction of Running Track in Govt New Higher Secondary School, Alwar.	M/s Bhavi Const	20.60	18.63	16760491 25.07.2025	04.08.2025	03.12.2025		18.63	Work order issued work not started due to another work of hockey track also propsoed by the sports department at same location.
9	Construction of Road Side Rain Water Harvesting System (with 3 years OandM) near BijligharCircle, Alwar	M/s Shri Shyam Traders	7.60	7.35	17564063 04.09.2025	14.09.2025	13.11.2025		7.35	Work order issued
10	Construction of Road Side Rain Water Harvesting System (with 3 years OandM) near Jawli Bhawan, Old Station road, Alwar.	M/s Shree Shyam Traders	7.60	7.35	17508996 01.09.2025	11.09.2025	10.11.2025		7.35	Work order issued
11	Construction of Road Side Rain Water Harvesting System (with 3 years OandM) between Ashoka Talkies to Bus Stand road, Alwar	M/s Shree Shyam Traders	7.60	7.35	17564399 09.09.2025	19.09.2025	18.11.2025		7.35	Work order issued
12	Construction of Road Side Rain Water Harvesting System (with 3 years OandM) near Bhagat Singh Circle, Alwar	M/s Shree Shyam Traders	7.60	7.35	17564741 09.09.2025	19.09.2025	18.11.2025		7.35	Work order issued
13	Repair work of Bus Stops of UIT, Alwar.	M/s Gyan Chand Jain	15.00	13.81	17826538 17.09.2025	27.09.2025	26.01.2026		13.81	Work in progress

15	Costruction of Box Drain From Bhagat Singh circle to near Ashok Gift House, Road No-2, Alwar	M/s Surendra Kumar Meena	99.95	77.83	17574402 23.09.2025	03.10.2025	02.04.2026		77.83	Work order issued	
16	Necessary repair and paint works in Deputy Town Planning office, Alwar.	M/s Devatwal Construction	10.00	8.09	18842651 18.11.2025	28.11.2025	24.03.2026		8.09	Work in progress	
17	Costruction of CC road in Ward No. 53	M/s Girish Kumar Gupta	50.00	35.70	19835796 09.01.2026	19.01.2026	18.03.2026		35.70	Work order issued	
18	Costruction of CC road in Ward No. 56	M/s Girish Kumar Gupta	70.00	49.97	19835938 09.01.2026	19.01.2026	18.04.2026		49.97	Work order issued	
19	Construction of 1no Class Room with Varanda in Govt Uppar Primary School, Malakheda Gate, Alwar.(MP LAD)	M/s Palak Enterprises	15.00	15.73	20022606 20.01.2026	30.01.2026	29.05.2026		15.73	Work order issued	
20	Construction and Development of Park near Sagar, Alwar.	M/s Chaudhary Enterprises	50.00	48.94	20102718 27.01.2026	06.02.2026	05.06.2026		48.94	Work order issued	
21	Costruction of CC road in Ward No. 52	M/s Girish Kumar Gupta	50.00	36.64	20109348 27.01.2026	06.02.2026	05.04.2026		36.64	Work order issued	
22	Providing and Fixing of Kerb stone and Precast drain from Agrasen Circle to 200ft road T-point, Alwar	M/s Surendra Kumar Meena	74.70	64.83	20113108 27.01.2026	06.02.2026	05.08.2026		64.83	Work order issued	
	Total-A		1532.99	1282.80				226.12	1056.68		
	Work under tender/ Work order process										
1	Construction of CC road to connecting IPD Wing with Trauma Center and Emergency OPD in Govt Hospital, Alwar.		4.09						4.09	Work order in process	
2	Providing of Crane, Cantra with Labour for Traffic Management, Alwar (Annual Contract 2025-26)		10.00						10.00	Work order in process	
3	Cleaning work of Bridges on main roads by Jetting cum Super Suction Machines.		15.00						15.00	Work order in process	
4	Costruction of CC road from Surjeet Bhamlot to Rajesh Gurjar, Kishor Prajapat to Dileep house Via Manjeet Kaur house, Shiv Colony, Ward No -55, Alwar.		15.55						15.55	Work order in process	
5	Supplying to Furniture in new constructed building of CMHO, Alwar		20.00						20.00	Furniture supplied to CMHO by Govt approved Firm	
6	Road patch repair work of area of EE-II and III, UIT Alwar. (Annual Contract 2025-26)		50.00						50.00	Retender	
7	Costruction of CC road in Ward No. 54		50.00						50.00	Work order in process	
8	Costruction of CC road in Ward No. 55		50.00						50.00	Work order in process	
9	Costruction of CC road in Ward No. 57		50.00						50.00	Work order in process	
	Total-B		264.64						264.64		
	G.Total		1797.63	1282.80				226.12	1321.32		
		No of works	A&F Amount								

1	Total Maintenance Annual Works	14	255.98						
2	Total Regular Work	16	584.75						
3	Work Order to be Issued	4	237.34						
4	NIT Call	3	27.30						
	Total	37	1105.37						

9	Raising of existing divider and Plantation, maintenance and security of plants on divider from Kashiramcircle to Jai Marg ROB Via Bhagat Singh Circle, Alwar	M/s Chaudhary Enterprises	63.80	61.24	20541-44 08.03.2023	18.03.2023	17.07.2023	31.63	29.61	Work in progress
10	Construction of divider and Plantation, maintenance and security of plants on divider from 160 feet road to Old Delhi road behind Anaj Mandi, Alwar.	M/s Chaudhary Enterprises	67.12	61.75	20608-11 09.03.2023	19.03.2023	18.07.2023		61.75	work order issued
11	Plantation and wire fencing work opp. Nehru park toward railway station on footpath at dayanand marg, Alwar.	M/s Parth	13.42	11.37	21858 28.03.2023	07.04.2023	06.06.2023	5.91	5.46	Work in progress
12	Development and maintenance of Park at Fateh Singh Ki gumbad Alwar	M/s Kundan Lal Sharma	4.11	2.57	13828-31/22 14.11.2022	24.11.2022	23.11.2023	0.80	1.77	Work in progress
13	Maintenance, Safety and caring of Developed Green area on newly construct divider and Island from Agrasen Circle to Naman Hotel T-Point, Alwar.	M/s Arsad Contractor	3.00	1.37	18362-65/22 28.02.2022	10.03.2022	09.03.2023	0.85	0.52	Work in progress
14	Renovation of Divider & Plantation work from Ambedkar Circle to Jail Circle, Alwar.	M/s Rizwan Const Co	6.85	6.81	8162-65/21 11.08.2021	21.08.2021	20.08.2022	4.40	2.41	Work in progress